Date:

PUBLIC POOL RECORDS LOG

To be inspected/tested ½ hour before opening and/or as required

	Time	Operator's Signature		Time	Operator's Signature
Emergency Telephone properly functioning			**Ground Current Leakage Detecting/ De-energizing Device** activated		
Non-conducting Reaching Pole present in good condition			**Buoyant Throwing Aids** 2 present with adequate rope and in good condition		
Spine Board			**First Aid Kit** present and fully stocked		
Pool Rules Notices 2 posted **Unsupervised Sign** posted – if applicable			**Self-Closing/Self-Latching Gate** securely latches closed		

Water Meter Reading	
Beginning of day	End of day

Make-up Water Added
15 L per bather/day

Records of any emergencies, rescues, breakdowns of equipment, maintenance, addition of chemicals etc.:

Weekly Cyanuric Acid Test for Stabilized Outdoor Pool: (sign and date)
maximum 60 ppm

Water Chemistry and Other Tests/Observations

½ hour before opening and by manual test every 2 hours **OR** every 4 hours with automatic sensing device

Time	½ hour before opening	am/pm	am/pm	am/pm	am/pm	am/pm	am/pm	am/pm	am/pm	am/pm	am/pm	am/pm
Free Available Chlorine unstabilized - 0.5 ppm - 10 ppm stabilized outdoor -1 ppm - 10 ppm												
Total Chlorine												
Total Bromine 2 ppm - 4 ppm												
pH 7.2 - 7.8												
Total Alkalinity 80 ppm - 120 ppm												
ORP (if applicable) 600 mV - 900 mV												
Water Clarity black disc visible from 9 m away												
Total # of Bathers												
Operator's Initials												